SBR No : 02/17-18
Date : 19.4.2017

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

SBR No : 02/17-18
Date : 20.4.2017

No. 1st & Final

Date.....2010

Division: **Electricals** Sub-Division: **Electricals**

Bill Received No. 02 Dated 20.4.17 Divisional / Sub Divisional Cash Book Voucher No..... Dated..... P0088

Schedule Docket No. Head of Account : **Maintenance and Management of Parks on Contract**

D.R.No

Name of Work : *Providing Lighting System to Anjaneyaswamy Temple Park Ward No 12.*

Name of Contractor and Full Address:**M/S. Technical Manager -2(BBMP) KRIDL**

Reference to Agreement No:EE/Ele/DZ/WO/18/16-17 Date:03/03/2017 **Job No 012-15-000032**

Certified that the measurements were taken by me on 19/4/17 and recorded of Pages 323/27 to 332 of measurement Book No. 5124/17-18 and that the work is satisfactorily executed.

Contractor

T.G.N. Baddigeppa
Officer-in-charge of work

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Certified that the measurement were taken by me on 19/4/17 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

ASST. EXECUTIVE ENGINEER (ELE)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within		
2)	Deduct amount to be held in reserve being .....percent Rs.....		
3)	" Balance		
4)	Deduct Payment:		
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... adjusted towards cash advance recovery of	Amount	518870 =
	b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	IT 2%	10380 -
		KST 4%	20755 -
		LWCH	5189 -
		CESS 1%	519 =
		FBDS 5%	25947 -
5)	Balance being unpaid value of work done held in reserve.	TD	62790 =
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	NET	456080 =
7)	Net amount due to or from Contractor unadjustments items.		
8)	Advance to Contractor for materials brought to site (as detailed) within.		
9)	Value of Government materials supplied.		
	Total amount adjusted -		

Contractor's Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No: Dated.....

Cash Rs.....

by adjustment Rs.....

Dated.....

Initials of Officer making payment

Executive Engineer

Audited and admitted for Rs. 518870/-
Passed by Cheque for Rs. 456080/-
(Rupees Four Lakhs Fifty Six Thousand Eighty only)
62790/-

Stamp

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Accounts Superintendent
Exe. Engineer (Ele)

B.B.M.P. Dasarahalli Division

Sl. No.	Description of item	Unit
	Name of Work :- Providing Lighting System to Anjaneyaswamy Temple Park Ward No 12	
1	Fabricating, supplying and erectiMon of swaged tubular pole of height 3.5Mtr having three sections and providing two coats of red oxide paint and finished with two coats of enameled paint of approved quality and colour and M.S. Base plate of suitable size 200mmX200mmX6mm thick welded at the bottom of the pole (as per IS) and 40 mm dia GI/flexible PVC pipe of 1 Mtr. Length fitted to the 18 gauge M.S control box of size 300mmX200mmX125mm arrangements 30amps porcelain fuse cut out/DP switch.1no of 4way connector in case of cable looping. The pole shall be erected n cement concrete work(1:3:6) including excavation and refilling.a).3.5Mtr Pole. (top- 0.5mtr,2" inner dia bottom-1.5mtr,3" dia,Middle-1.5 mtr) Planting depth 1 Mtr. Conical street light pole	Each
2	Supplying 70 watts MH integral post tap lantern Metal halide fitting suitable for pole mounted with fully vermin, weather proof, elegant in shape, appearace, UV stabilized clear acrylic diffusers, camouflaged horzantal lamp, holder and lamp, IP 54 protection. Electrical safety clas1. the fitting shall have ferromaghnetic copper choke with capacitor, igniter andf fully wired to operate on 230v 50HZ AC supply with 70watts MH Lamp.	Each
3	Fixing charges of post top/Gate/Garden fitting on the existing Cl / GI or any other pipe using required size of reducer, wiring using suitable wires.	Each
4	Supplying of 1.1KV LT UG cable having aluminim conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (Except 2Cx10sqmm wire armoured) confirming to IS-3975:1990 (No. of strip indicated in GTP) & extruded PVC outer shet=athed armoured cable with specified IS-1554 Part-1 :1988 & confirming to GTP of Group -A.4 core 16 sqmm	P/Mtr
	7.4.5 3.5 core 25 sqmm	P/Mtr
5	Labour charges for laying of 1.1KV class UG calbe when supplied agency in existing trench GI pipe/ stpnewre pip / on wall / on pole as required. In exixting trench/duct.a.6 sqmm to 16 sqmm	P/Mtr
	7.8.2 25 sqmm to 75 sqmm	P/Mtr
6	Digging of trench of 0.6m deep x 0.50 mtr wide refiling the trench to the required ground level and consolidating etc., Complete. (As per Civil SR KSRB 1-2, P-7)b. In soil (ordinary)	P/Mtr
7	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and Copper conductor single core cabe in open or consealed system of wiring.I Group A.a) 1.5 sqmm	P/Mtr
8	Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/Panel board using necessary bolts, nuts, washers and wiring etc., complete. With AC 3 rating as per IS 13947. d.100-125Amps	Each
9	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and wiring and 'c' type curve, indicator ON/OFF , energy cross-3 with short circuit breaking capacity of 10k and complete as required confirming to IEC 60898.c.5-32Amps DP 1) Group 'A'	Each
10	Fabricating supplying and mounting MS box made out... SWG suitable for floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer pain and finally finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete. a) 14 SWG.	Sq cm
11	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.a) 1.5 sqmm	Each
	7.21.6. 16 sqmm	Each
	7.21.7. 25 sqmm long barrel	Each
12	Supplying and fixing Microprocessor based Astronomical timer switch with using necessary bolts, nuys and washers.	Each

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
0	0	27	4770.00	128790	27	128790	
0	0	27	6724.00	181548	27	181548	
0	0	27	145.00	3915	27	3915	
0	0	445	140.40	62478	445	62478	
0	0	50	165.60	8280	50	8280	
0	0	445	10.80	4806	445	4806	
0	0	50	16.20	810	50	810	
0	0	523	78.00	40794	523	40794	
0	0	170	18.60	3162	170	3162	
0	0	1	9915.00	9915	1	9915	
0	0	7	849.00	5943	7	5943	
0	0	20000	0.37	7400	20000	7400	
0	0	54	2.00	108	54	108	
0	0	123	11.31	1391.13	123	1391.13	
0	0	20	20.59	411.8	20	411.8	
0	0	1	4586.00	4586	1	4586	

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. 1st & Final Date……..2010

Division: **Electricals** Sub-Division: **Electricals**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No…….. Dated…….

Schedule Docket No. Head of Account : **Maintenance and Management of Parks on Contract**

D.R.No

Name of Work : *Providing Lighting System to Anjaneyaswamy Temple Park Ward No 12.*

Name of Contractor and Full Address:**M/S. Technical Manager -2(BBMP) KRIDL**

Reference to Agreement No:EE/Ele/DZ/WO/18/16-17 Date:03/03/2017 **Job No 012-15-000032**

Certified that the measurements were taken by me on 19/4/17 and recorded of Pages 323 27 to 332 of measurement Book No. 5124/17-18 and that the work is satisfactorily executed.

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 19/4/17 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

ASST. EXECUTIVE ENGINEER (Civil) Bruhath Bangalore Mahanagara Palike Dasarahalli Zone, Bangalore

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being ……percent Rs……	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……..… Amount adjusted towards cash advance recovery of	
	b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Contractor's Signature

Received Rs…….. (in words)……

……

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Stamp

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

Paid by me by Cheque No……Dated……

Cash Rs……..

Dated……

Initials of Officer making payment

Executive Engineer

13	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.a.40x40x6mm.	Mtr
14	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers etc., Complete. 100 Amps.	Each
15	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. the connection form the pipe to the conduit etc, is to be established through GI wire of size as oer ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and checknuts etc, the pipe shall have 16 through holes of 12mm dia.	Each
16	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV calss UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.b.. 25Sqmm	Each
17	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class.a. 40mm	P/Mtr
	TOTAL	
	Add KRIDL Charges 9.1%	
	Grand Total	

Certificate: Certify that the Work has been carried out satisfactorily.

T.N. Reddy

ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore.

0	0	10	263.00	2630	10	2630	
0	0	6	360.00	2160	6	2160	
0	0	1	2727.00	2727	1	2727	
0	0	2	362.00	724	2	724	
0	0	10	345.00	3450	10	3450	
	0.00			476028.93		476028.93	
	0.0			43318.63		43318.63	
	#REF!			519347.56		519347.56	

BTG Amt 476028 =

Add : EXTOL chg, 9% + 42842 =

518870 =